

B4058 Rushmire Hill Geotechnical Remediation Scheme

Progress update 1

Work officially began on-site on Monday 6th January, and we're pleased to report that progress is well underway.

The road closure and diversion route were successfully implemented after the morning rush hour on day one, and this is continually reviewed and monitored by our specialist traffic management subcontractor.

We kindly ask that all road users follow the designated signed diversion route and avoid smaller, unclassified local roads. Your patience and cooperation are greatly appreciated.



Our permanent site offices and welfare units are being set up, and vegetation clearance is progressing well. This includes the careful removal of trees and overhanging limbs along the planned sheet pile line, following detailed ecology surveys. The tree removal has also been carried out outside of nesting season.

During the vegetation clearance, we uncovered a stone wall, which will be carefully dismantled and removed over the next week.

The operatives have also begun trial hole investigations to confirm the location of existing utilities. This is an essential step to ensure our piling works progress safely and without disruption. Trial hole investigations will continue throughout the scheme.

These steps mark an exciting start to the project as we prepare the site for sheet piling works to commence.

Thank you for your support on this vital project and we look forward to sharing further updates as the works progress.

Please email Suzanne (PLO) at suzanne.wright@montel-group.com if you would like to be added to the mailing list or follow our social media pages.

You can also find out further information here: <https://www.gloucestershire.gov.uk/major-projects-list/geotechnical-and-structural/b4058-rushmire-hill/>